



BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Providing street lighting and other streetlighting accessories like Automatic Timer, Control Wire, etc in Byatarayanapura ward no-07	
2	Estimate Cost	17.00 Lakhs	
3	Administrative Approved No and Date	BBMP/JC/YZ/AA/931/12-13, Date. 02.08.2013	
4	Technical sanction No. and Date	BBMP/EE/ELE/YZ/TS/73/12-13, Date. 02.08.2013	
5	Job Code No. and P Code No.	007-13-000035	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/ELE/YZ/TN/GN/02/13-14, Dt: 24.09.2013 Deccan Chronicle, Hosadignatha e-Procurement	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	EE/ELE/YZ/WO/22/13-14, Dt: 04.01.2014	
10	Stipulation time of Completion	90 Days	
11	Actual Date of Commencement		
12	Actual Date of Completion		


Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

13	Delay if any	Nil	
14	Reason for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verified	Enclosed	
18	Date of Inspection	16-12-2015	
19	MB No. and Page No.	MB No. 1215 Page No. 121490 -121500	
20	BR No. and Date	110/13-14, 19-02-2014	
21	Section officer	Sri P Jnaneshvar A.E	
22	Sub Division Office	Sri P Jnaneshvar A.E	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	


Executive Engineer
 Electrical Division
 Yelahanka Zone BBMP
 Byatarayanapura, Bangalore-92

Recd & Den
 16/12/15